

|                 |                                                                 |
|-----------------|-----------------------------------------------------------------|
| FACILITY NAME:  | Country:                                                        |
| Contact Person: | Name of Technician:                                             |
| Street:         | KBL Model Name:                                                 |
| City:           | Serial Number:                                                  |
| Post Code:      | Installation Date: <span style="float: right;">Cabin-N°:</span> |

**For installation of electrical connections national requirements for minimum qualification of personnel are to be taken into account.**

| No                       | Yes                      |
|--------------------------|--------------------------|
| <input type="checkbox"/> | <input type="checkbox"/> |

1. Ground fault circuit interrupter with specification =30mA is installed.

**IF 'No' the tanning bed shall not be operated!**

2. Specification of installed fuse: \_\_\_\_\_

3. Dimensions of Power Supply cable (Ø) [mm²]: \_\_\_\_\_

#### 4. Electrical Measurements:

|                  |                 |
|------------------|-----------------|
| Voltage Phase 1: | Ampere Phase 1: |
| Voltage Phase 2: | Ampere Phase 2: |
| Voltage Phase 3: | Ampere Phase 3: |

#### 5. Installation and functional Verification

|                                                                       | n/a                      | Yes                      |                                                                                | n/a                             | Yes                            |
|-----------------------------------------------------------------------|--------------------------|--------------------------|--------------------------------------------------------------------------------|---------------------------------|--------------------------------|
| Connecting hoses between upper and lower part are mounted and secured | <input type="checkbox"/> | <input type="checkbox"/> | Exhaust air connected to studio system, free airflow min. 300 mm diameter pipe | <input type="checkbox"/>        | <input type="checkbox"/>       |
| Springs are evenly tensioned                                          | <input type="checkbox"/> | <input type="checkbox"/> | Aqua initialization carried out                                                | <input type="checkbox"/>        | <input type="checkbox"/>       |
| Lamps function tested                                                 | <input type="checkbox"/> | <input type="checkbox"/> | Decorative light tested                                                        | <input type="checkbox"/>        | <input type="checkbox"/>       |
| Canopy lifting system tested and adjusted                             | <input type="checkbox"/> | <input type="checkbox"/> | Exterior and/or interior control panel preselect functions tested              | <input type="checkbox"/>        | <input type="checkbox"/>       |
| Facial/Shoulder tanner function tested                                | <input type="checkbox"/> | <input type="checkbox"/> | Protective film is removed from acrylics                                       | <input type="checkbox"/>        | <input type="checkbox"/>       |
| Exhaust air function tested                                           | <input type="checkbox"/> | <input type="checkbox"/> | Music volume tested and adjusted                                               | <input type="checkbox"/>        | <input type="checkbox"/>       |
| Air-condition function tested                                         | <input type="checkbox"/> | <input type="checkbox"/> | Bluetooth function tested                                                      | <input type="checkbox"/>        | <input type="checkbox"/>       |
| All Body and Facial ventilation areas tested and adjustable           | <input type="checkbox"/> | <input type="checkbox"/> | Mobile phone charging function checked                                         | <input type="checkbox"/>        | <input type="checkbox"/>       |
|                                                                       | n/a                      | Yes                      |                                                                                | n/a                             | Yes                            |
| <b>K11:</b> UVA-LEDs function tested                                  | <input type="checkbox"/> | <input type="checkbox"/> | Infinity Mirror function tested                                                | <input type="checkbox"/>        | <input type="checkbox"/>       |
| <b>K11:</b> UVB-LEDs function tested                                  | <input type="checkbox"/> | <input type="checkbox"/> | Metal/Plastic parts and acrylics without damage                                | No<br><input type="checkbox"/>  | <input type="checkbox"/>       |
| BeautyBooster PRO function tested                                     | <input type="checkbox"/> | <input type="checkbox"/> | Wifi-connection tested. Signal sufficient.                                     | n/a<br><input type="checkbox"/> | No<br><input type="checkbox"/> |
|                                                                       |                          |                          |                                                                                | Yes<br><input type="checkbox"/> |                                |

#### 6. Safety and Performance relevant features

|                                              | n/a                      | No                       | Yes                      |                                                                          | No                       | Yes                      |
|----------------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------------------------------------------------------|--------------------------|--------------------------|
| Filterglasses without damage                 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | STOP-buttons functional                                                  | <input type="checkbox"/> | <input type="checkbox"/> |
| Filterglass switches functional (switchable) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All Safety-Switches functional                                           | <input type="checkbox"/> | <input type="checkbox"/> |
| Operation with external Timer tested         | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Protective eyewear available                                             | <input type="checkbox"/> | <input type="checkbox"/> |
|                                              |                          |                          |                          | Installation test run of 30 min must be completed without error messages | <input type="checkbox"/> | <input type="checkbox"/> |

**IF 'No', the tanning bed shall not be operated!**

**7. Remarks:**

**The Technician confirms that fresh air in-studio airflow is provided (and the exhaust hose is connected to min 300mm diameter) to ensure safe and performant operation.**

Date / Signature Technician: \_\_\_\_\_

**The Client confirms that fresh air in-studio airflow is provided (and the exhaust hose is connected to min 300mm diameter) to ensure safe and performant operation.**

Date / Signature Client: \_\_\_\_\_